



BRIEF – CONTAINERIZED CLOAK ROOM EXTERNAL / INTERNAL WORKS

Objective: To carry out insulation works both externally and external on the two containers to achieve a comfortable cloak room and laundry for Aba mill.

Specification:

CONTAINER DIMENSION- 40FT X 8FT X 8.5FT HIGH

Roofing:

- German or Hip type of roofing is expected on the two containers.
- Asbestos-free, fibre – cement corrugated sheets are to be provided for.

Insulation:

- The side walls insulation of the container is expected to be considered in two ways:
 - o Consider thick plywood (foreign type)
 - o Also consider HDF in your bid.
- The containers are to be internally covered with suspended ceiling.
- Container floor is expected to be furnished with wood tiles over planks laid as reinforcement.
- One of the roof containers are to be demarcated into two (8m/4m) to separate female cloak room from the laundry.

Doors and Installation:

- One standard metal door with drip cap consideration is to be provided on container1
- Two standard metal doors with drip caps are to be provided on container 2 (the demarcated container)

Windows and Installation:

- On container1- 4pcs of 800mm x 800mm sliding aluminum window is required.
- On container 2- 4pcs of 800mm x 800mm sliding aluminum window is to be provided for female cloak room.
- On container 2- 2pcs of 800mm x 800mm sliding aluminum window is to be provided for laundry.

**Steel Cabinet and installation**

- Steel cabinet dimension for a single steel cabinet – width- 400mm, depth- 400mm, height- 500mm
- 3pcs 3 x 3 steel cabinet is expected to be provided for.

Wood Cabinet

- Wood cabinet dimension- single – width- 600mm, Height- 500mm, Depth- 450mm
- 1pc of 4 x 4 wood pallet is expected to be provided for.
- Wood cabinet is to be made of HDF.
- The last downstairs compartments are to have doors and keys for safekeeping.

Benches:

- Benches dimension- width- 400mm, Height- 450mm, wood thickness- 35mm.
- Benches are expected to be 2m length each
- Steel frame- 40x40mm square pipe
- The top wood of the bench is made of hardwood.
- 13 pcs of benches are to be provided for.

Electricals:

- 6pcs of duplex 13A socket outlets are to be provided for container 1
- 8pcs of spotlights are required for container 1
- 4pcs of duplex 13A socket outlets are required in container2 cloak room
- 6pcs of spotlights are required for container2 cloak room
- 4pcs of duplex 13A socket outlets are required for the laundry
- 4pcs of spotlights are required for the laundry.
- Provision is expected to be made for the service cable.
- The two containers are to be painted.

Delivery terms:

Project is expected to be delivered within 4 weeks of PO collection.

NOTE: Bids are to be submitted to- lsrfq@livestockfeedsplc.com on or before 25/10/2026.